



New Dunwoody City Hall and Police Headquarters

Project Update November 13, 2107

Construction & Move Schedule

- Substantial Completion December 1, 2017
- Dunwoody PD move scheduled for 12/15
- Court Services move scheduled for 12/21
- Finance and Comm Dev 12/26
- Public Works 12/28
- All staff relocated from current City Hall by 1/1/18

Construction Budget

- Approved Guaranteed GMP \$3,377,569.00
- Anticipated savings \$150,000.00 as of 11/10/17

New Council Chambers & Courts



Payment Counters @ Clerks



Crime Lab



Evidence Storage



Vehicular Sallyport



New Locker Rooms

